

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- CONSTRUCTION WATER METER, TANK AND CONSTRUCTION ENTRANCE INSTALLATION IS COMPLETE.
- WEST PARKING AND PAVING SUBGRADE PREPARATION, AND LIFTS ARE IN PROGRESS.
- EAST PARKING AND BUS LOOP SUBGRADE PREPARING AND PAVING ARE IN PROGRESS.
- JUNCTION BOXES AND MANHOLE INSTALLATIONS ARE IN PROGRESS.
- 1,700 LINEAR FEET OF STORM-REINFORCED CONCRETE PIPE INSTALLATION IS IN PROGRESS.
- FRONT OF HIGH SCHOOL, EXCAVATION OF GENERAL FILL SOIL IS SCHEDULED TO BEGIN SOON.



COST SUMMARY

Total Budget:	\$4,079,283
Total Completed & Stored To Date:	\$485,008
Percentage Complete:	14%



DIFFERENT FROM THE GROUND UP

