

# THRALL ISD

## ELEMENTARY SCHOOL

### CONSTRUCTION UPDATE

- EAST PARKING EARTHWORK FILL IS IN PROGRESS.
- FIRE SYSTEM INSTALLATION IS COMPLETE.
- LIGHT POLE BASE INSTALLATION IS COMPLETE.
- SLAB POUR IS SCHEDULED TO BEGIN SOON.



### COST SUMMARY

Construction Contingency Balance:	\$1,453,572
Owner Contingency Balance:	\$700,000
Total Budget:	\$38,092,458
Total Completed & Stored To Date:	\$5,347,023
Percentage Complete:	14%

DIFFERENT FROM THE GROUND UP



# THRALL ISD

## HIGH SCHOOL

### CONSTRUCTION UPDATE

- BUILDING PAD POUR IS COMPLETE.
- COURTYARD PAD POUR IS COMPLETE.
- HANDICAP PARKING, RAMP, AND PULL-OUT DEMOLITIONS ARE COMPLETE.
- SANITARY SEWER AND DRAIN INSTALLATIONS ARE COMPLETE.



### COST SUMMARY

Construction Contingency Balance:	\$814,334
Owner Contingency Balance:	\$300,000
Total Budget:	\$11,745,461
Total Completed & Stored To Date:	\$575,666
Percentage Complete:	05%

DIFFERENT FROM THE GROUND UP

