

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- DOMESTIC WATER LINES, VAULTS, AND 3IN METER INSTALLATION ARE COMPLETE.
- IRRIGATION LINE INSTALLATIONS ARE COMPLETE.
- BACKFLOW PREVENTER INSTALLATION IS COMPLETE.
- ONSITE GAS LINE INSTALLATIONS ARE COMPLETE.
- WING A AND CORE BUILDING FOUNDATION WORK IS IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$1,442,648
Owner Contingency Balance:	\$700,000
Total Budget:	\$38,092,458
Total Completed & Stored To Date:	\$6,325,076
Percentage Complete:	17%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY

THRALL ISD

HIGH SCHOOL

CONSTRUCTION UPDATE

- COURTYARD DRAIN DOWNSPOUT INSTALLATIONS ARE COMPLETE.
- PLUMBING AND ELECTRICAL ROUGH-INS ARE COMPLETE.
- COURTYARD PLANTER LAYOUTS ARE IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$773,019
Owner Contingency Balance:	\$300,000
Total Budget:	\$11,745,461
Total Completed & Stored To Date:	\$782,975
Percentage Complete:	07%



DIFFERENT FROM THE GROUND UP



GALLAGHER
A CUMMING GROUP COMPANY