

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- CONCRETE POURS ARE IN PROGRESS.
- ENTRANCE WORK IS IN PROGRESS.



COST SUMMARY

Construction Contingency Balance:	\$1,452,848
Owner Contingency Balance:	\$700,000
Total Budget:	\$38,092,458
Total Completed & Stored To Date:	\$5,736,239
Percentage Complete:	15%



DIFFERENT FROM THE GROUND UP



THRALL ISD

HIGH SCHOOL

CONSTRUCTION UPDATE

- PLANTER DRAIN INSTALLATIONS ARE COMPLETE.
- UNDERGROUND UTILITY INSTALLATIONS ARE IN PROGRESS.
- MECHANICAL, ELECTRICAL, AND PLUMBING ROUGH-INS ARE SCHEDULED TO BEGIN SOON.



COST SUMMARY

Construction Contingency Balance:	\$814,334
Owner Contingency Balance:	\$300,000
Total Budget:	\$11,745,461
Total Completed & Stored To Date:	\$657,591
Percentage Complete:	06%



DIFFERENT FROM THE GROUND UP

