

THRALL ISD

ELEMENTARY SCHOOL

CONSTRUCTION UPDATE

- MECHANICAL, ELECTRICAL, AND PLUMBING ROUGH-INS ARE COMPLETE.
- STORM DRAIN CONCRETE WORK IS COMPLETE.



COST SUMMARY

Total Budget:	\$4,498,771
Total Completed & Stored To Date:	\$3,200,599
Percentage Complete:	32%



DIFFERENT FROM THE GROUND UP



THRALL ISD

HIGH SCHOOL

CONSTRUCTION UPDATE

- BUILDING PAD CHEMICAL INJECTIONS ARE COMPLETE.
- STORM DRAIN INSTALLATION IS IN PROGRESS.



COST SUMMARY

Total Budget:	--
Total Completed & Stored To Date:	--
Percentage Complete:	--



DIFFERENT FROM THE GROUND UP

