

# THRALL ISD

## ELEMENTARY SCHOOL

### CONSTRUCTION UPDATE

- 3,500-FT OF STORM DRAIN INSTALLATION IS COMPLETE.
- 1,500-FT OF SEWER LINE INSTALLATION IS COMPLETE.
- 300-FT OF FIRE LINE INSTALLATION IS COMPLETE.
- POND RE-GRADING IS COMPLETE.
- SUB GRADE FILL IS IN PROGRESS.

### COST SUMMARY

Total Budget:	\$4,079,283
Total Completed & Stored To Date:	\$945,875
Percentage Complete:	23%



DIFFERENT FROM THE GROUND UP

